BRUHATH BANGALORE MAHANAGARA PALIKE

Dasarahalli Zone Project Division

Dasarahalli Sub division

Name of Work:Improvement to drains all round the Park in ward no;14 Dasarahalli zone

E - M B

Scanned with OKEN Scanner

Name of work ; Improvement to drain all round the park in ward no ;14 Dasarahalli Zone

Item No	Pre measurement recorded on: / Discription of Item	No	Length	Breadth	Depth	Qty	Unit
1	Earth work excavation by manual means in ordinsry soil involving an horizontal throw up to 2 meters and average lift up to 0.50 mtr excavated levelled and sides neatly dressed the disposed earth to be levelled and sides neatly dressed after breaking of clods complete as per specifications						
	For CC Drain						
	Kirloskar layout 4 th Main						
	LHS	1	30.00	1.10	0.90	29.70	
		1	30.00	1.10	0.90	29.70	
		1	30.00	1.10	0.90	29.70	
		1	18.50	1.10	0.90	18.32	
	30 th Cross RHS	1	30.00	1.10	0.90	29.70	
		1	30.00	1.10	0.90	29.70	
		1	19.00	1.10	0.90	18.81	
	3 rd Main LHS	1	30.00	1.10	0.90	29.70	
		1	30.00	1.10	0.90	29.70	
		1	12.00	1.10	0.90	11.88	
	Kirloskar layout Nursery park						
	3 rd Main RHS	1	30.00	1.10	0.90	29.70	
		1	13.00	1.10	0.90	12.87	
	24 th Cross	1	30.00	1.10	0.90	29.70	
		1	20.00	1.10	0.90	19.80	
	25 th Cross	1	30.00	1.10	0.90	29.70	
		1	30.00	1.10	0.90	29.70	
		1	7.80	1.10	0.90	7.72	
	Kirloskar layout park Part-3						
	6 th Cross LHS	1	30.00	1.10	0.90	29.70	
		1	30.00	1.10	0.90	29.70	
	2 nd main RHS	1	30.00	1.10	0.90	29.70	
		1	1.30	1.10	0.90	1.29	
	5 th Cross LHS	1	30.00	1.10	0.90	29.70	
		1	0.70	1.10	0.90	0.69	
	7 th Cross RHS	1	30.00	1.10	0.90	29.70	
		1	30.00	1.10	0.90	29.70	
		1	2.00	1.10	0.90	1.98	
	Kirloskar layout park Part-4						
	3 rd Main LHS	1	30.00	1.10	0.90	29.70	
		1	2.60	1.10	0.90	2.57	
	13 th Cross RHS	1	30.00	1.10	0.90	29.70	
		1	12.20	1.10	0.90	12.08	
	12 th Cross LHS	1	30.00	1.10	0.90	29.70	
		1	15.00	1.10	0.90	14.85	
	14 th Cross RHS	1	30.00	1.10	0.90	29.70	
		1	5.00	1.10	0.90	4.95	
	Hesaragatta Main Road park						
	3 rd Main MEI Layout	1	30.00	1.10	0.90	29.70	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT ★ Bangalore ★

Scanned with OKEN Scanner

	1	30.00	1.10	0.90	29.70	
	1	30.00	1.10	0.90	29.70	
	1	30.00	1.10	0.90	29.70	
	1	8.00	1.10	0.90	7.92	
2 nd Main Kirloskar Layout park	1	26.00	1.10	0.90	25.74	
	1	25.20	1.10	0.90	24.95	
	1	25.60	1.10	0.90	25.34	
	1	30.00	1.10	0.90	29.70	
	1	30.00	1.10	0.90	29.70	
	1	30.00	1.10	0.90	29.70	
	1	18.60	1.10	0.90	18.41	
	1	26.00	1.10	0.90	25.74	
BBMP Back Side Park	1	30.00	1.10	0.90	29.70	
	1	29.00	1.10	0.90	28.71	
Sidedahalli park	1	24.00	1.10	1.00	26.40	
	1	30.00	1.10	1.00	33.00	
	1	24.00	1.10	1.00	26.40	
Culverts						
4 th cross	1	7.50	1.60	1.20	14.40	
7 th Cross	1	7.50	1.60	1.20	14.40	
8 th Cross	1	7.50	1.60	1.20	14.40	
9 th Cross	1	7.50	1.60	1.20	14.40	
10 th Cross	1	8.00	1.60	1.20	15.36	
Near Sidedahalli Park	1	7.50	1.60	1.20	14.40	
	1	7.00	1.60	1.20	13.44	
For Kerb						
Kirloskar layout 4 th Main						
LHS	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	18.50	0.25	0.15	0.69	
30 th Cross RHS	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	19.00	0.25	0.15	0.71	
3 rd Main LHS	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	12.00	0.25	0.15	0.45	
Kirloskar layout Nursery park						
3 rd Main RHS	1	30.00	0.25	0.15	1.13	
	1	13.00	0.25	0.15	0.49	
24 th Cross	1	30.00	0.25	0.15	1.13	
	1	20.00	0.25	0.15	0.75	
25 th Cross	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	7.80	0.25	0.15	0.29	
Kirloskar layout park Part-3						
6 th Cross LHS	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
2 nd main RHS	1	30.00	0.25	0.15	1.13	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT Bangalore

Scanned with OKEN Scanner

		1	1.30	0.25	0.15	0.05	
	6 th Cross LHS	1	30.00	0.25	0.15	1.13	
		1	0.70	0.25	0.15	0.03	
	7 th Cross RHS	1	30.00	0.25	0.15	1.13	
		1	30.00	0.25	0.15	1.13	
		1	2.00	0.25	0.15	0.08	
	Kirloskar layout park Part-4						
	3 rd Main LHS	1	30.00	0.25	0.15	1.13	
		1	2.60	0.25	0.15	0.10	
	13 th Cross RHS	1	30.00	0.25	0.15	1.13	
		1	12.20	0.25	0.15	0.46	
	12 th Cross LHS	1	30.00	0.25	0.15	1.13	
		1	15.00	0.25	0.15	0.56	
	14 th Cross RHS	1	30.00	0.25	0.15	1.13	
		1	5.00	0.25	0.15	0.19	
	Hesaragatta Main Road park						
	3 rd Main MEI Layout	1	30.00	0.25	0.15	1.13	
		1	30.00	0.25	0.15	1.13	
		1	30.00	0.25	0.15	1.13	
		1	30.00	0.25	0.15	1.13	
		1	8.00	0.25	0.15	0.30	
	2 nd Main Kirloskar Layout park	1	26.00	0.25	0.15	0.98	
		1	25.20	0.25	0.15	0.95	
		1	25.60	0.25	0.15	0.96	
		1	30.00	0.25	0.15	1.13	
		1	30.00	0.25	0.15	1.13	
		1	30.00	0.25	0.15	1.13	
		1	18.60	0.25	0.15	0.70	
		1	26.00	0.25	0.15	0.98	
	For Desilting of Drain						
		1	30.00	0.60	0.50	9.00	
		1	30.00	0.60	0.50	9.00	
		1	30.00	0.60	0.50	9.00	
		1	30.00	0.60	0.50	9.00	
		1	30.00	0.60	0.50	9.00	
		1	23.00	0.60	0.50	6.90	
	For Culverts						
		1	7.00	0.75	0.60	3.15	
		1	8.00	0.75	0.60	3.60	
		1	9.50	0.75	0.60	4.28	
		1	8.00	0.75	0.60	3.60	
		1	8.00	0.75	0.60	3.60	
				Total Quantity		1443.84	Cum
				Payable Quantity		**1443.58**	Cum

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Assistant Engineer
Project

01/03/23
to
17/4/23

Assistant Executive Engineer
Project division
Dasara halli Zone

01/03/23 to 17/4/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT Bangalore

Scanned with OKEN Scanner

Name of work ; Improvement to drain all round the park in ward no ;14 Dasarahalli Zone

Pre measurement recorded on:

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
KSRB 4-1.3: Providing and laying in position plain cement concrete of mix1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregtes @ 0.57 cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms, thick well compacted, in foundation and plinth including cost of all materials, labour, HOM of machinery, curing complete as per specifications. (P.13/4.3)						
For CC Drain						
Kirloskar layout 4 th Main						
LHS	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	18.50	1.10	0.15	3.05	
30 th Cross RHS	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	19.00	1.10	0.15	3.14	
3 rd Main LHS	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	12.00	1.10	0.15	1.98	
Kirloskar layout Nursery park						
3 rd Main RHS	1	30.00	1.10	0.15	4.95	
	1	13.00	1.10	0.15	2.15	
24 th Cross	1	30.00	1.10	0.15	4.95	
	1	20.00	1.10	0.15	3.30	
23 th Cross	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	7.80	1.10	0.15	1.29	
Kirloskar layout park Part-3						
6 th Cross LHS	1	30.00	1.10	0.15	4.95	
2nd main RHS	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	1.30	1.10	0.15	0.21	
6 th Cross LHS	1	30.00	1.10	0.15	4.95	
	1	0.70	1.10	0.15	0.12	
7 th Cross RHS	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	2.00	1.10	0.15	0.33	
Kirloskar layout park Part-4						
3 rd Main LHS	1	30.00	1.10	0.15	4.95	
	1	2.60	1.10	0.15	0.43	
13 th Cross RHS	1	30.00	1.10	0.15	4.95	
	1	12.20	1.10	0.15	2.01	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

NEWZEN CONSTRUCTIONS Bangalore

Scanned with OKEN Scanner

12 th Cross LHS	1	30.00	1.10	0.15	4.95	
	1	15.00	1.10	0.15	2.48	
14 th Cross RHS	1	30.00	1.10	0.15	4.95	
	1	5.00	1.10	0.15	0.83	
Hesaragatta Main Road park						
3 rd Main MEI Layout	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	8.00	1.10	0.15	1.32	
2 nd Main Kirloskar Layout park	1	26.00	1.10	0.15	4.29	
	1	25.20	1.10	0.15	4.16	
	1	25.60	1.10	0.15	4.22	
	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	30.00	1.10	0.15	4.95	
	1	18.60	1.10	0.15	3.07	
		26.00	1.10	0.15	4.29	
BBMP Back side Park	1	30.00	1.10	0.15	4.95	
	1	59.00	1.10	0.15	9.74	
Sidedahalli park	1	24.00	1.10	0.15	3.96	
	1	30.00	1.10	0.15	4.95	
	1	24.00	1.10	0.15	3.96	
Culverts						
4 th cross	1	7.50	1.60	0.20	2.40	
7 th Cross	1	7.50	1.60	0.20	2.40	
8 th Cross	1	7.50	1.60	0.20	2.40	
9 th Cross	1	7.50	1.60	0.20	2.40	
10 th Cross	1	8.00	1.60	0.20	2.56	
Near Sidedahalli Park	1	7.50	1.60	0.20	2.40	
	1	6.70	1.60	0.20	2.14	
For Kerb						
Kirloskar layout 4 th Main						
LHS	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	18.50	0.25	0.15	0.69	
30 th Cross RHS	1	30.00	0.25	0.15	1.13	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

NEWZEN CONSULTANT Bangalore

Scanned with OKEN Scanner

	1	30.00	0.25	0.15	1.13	
	1	19.00	0.25	0.15	0.71	
3 rd Main LHS	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	12.00	0.25	0.15	0.45	
Kirloskar layout Nursery park			0.25			
3 rd Main RHS	1	30.00	0.25	0.15	1.13	
	1	13.00	0.25	0.15	0.49	
24 th Cross	1	30.00	0.25	0.15	1.13	
	1	20.00	0.25	0.15	0.75	
25 th Cross	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	7.80	0.25	0.15	0.29	
Kirloskar layout park Part-3			0.25			
6 th Cross LHS	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
2 nd main RHS	1	30.00	0.25	0.15	1.13	
	1	1.30	0.25	0.15	0.05	
6 th Cross LHS	1	30.00	0.25	0.15	1.13	
	1	0.70	0.25	0.15	0.03	
7 th Cross RHS	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	2.00	0.25	0.15	0.08	
Kirloskar layout park Part-4			0.25			
3 rd Main LHS	1	30.00	0.25	0.15	1.13	
	1	2.60	0.25	0.15	0.10	
13 th Cross RHS	1	30.00	0.25	0.15	1.13	
	1	12.20	0.25	0.15	0.46	
12 th Cross LHS	1	30.00	0.25	0.15	1.13	
	1	15.00	0.25	0.15	0.56	
14 th Cross RHS	1	30.00	0.25	0.15	1.13	
	1	5.00	0.25	0.15	0.19	
Hesaragatta Main Road park			0.25			
3 rd Main MEI Layout	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	

Executive Engineer
Project Division
Dasarahalli Zone

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

NEW ITEM CODE
Bangalore

Scanned with OKEN Scanner

	1	8.00	0.25	0.15	0.30	
2 nd Main Kirloskar Layout park	1	26.00	0.25	0.15	0.98	
	1	25.20	0.25	0.15	0.95	
	1	25.60	0.25	0.15	0.96	
	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	30.00	0.25	0.15	1.13	
	1	18.60	0.25	0.15	0.70	
	1	26.00	0.25	0.15	0.98	
Sidedahalli park	1	24.00	0.25	0.15	0.90	
For vent	1	7.00	0.60	0.10	0.42	
	1	6.60	0.60	0.10	0.40	
	1	6.20	0.60	0.10	0.37	
	1	6.00	0.60	0.10	0.36	
	1	6.00	0.60	0.10	0.36	
For Rising of bed at Desilting Portion						
	1	30.00	0.60	0.10	1.80	
	1	30.00	0.60	0.15	2.70	
	1	30.00	0.60	0.15	2.70	
	1	30.00	0.60	0.15	2.70	
	1	30.00	0.60	0.15	2.70	
	1	23.00	0.60	0.10	1.38	
			Total Quantity		283.49	Cum
			Payable Quantity		**283.43**	Cum

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT

Assistant Engineer
Project

03/09/22 to 17/4/23

Assistant Executive Engineer
Project division
Dasara halli Zone

03/05/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with OKEN Scanner

Name of work ; Improvement to drain all round the park in ward no ;14 Dasarahalli Zone

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
3	Providing and laying plain/reinforced cement concrete for side drains using M 20 nominal mix concrete with OPC Cement @ 300 kgs with 20 mm and down size granite metal coarse aggregate @ 0.69 cum and fine aggregate @ 0.43 cum machine mixed well compacted for walls and bottom including centering shuttering cost of materials HOM of machinary curing etc complete excluding cost of stell as per MORTH Specification No;1500,1700,2200 including cost of materials labour HOM Complete as per specifications						
	For RCC Drain						
	For Raft						
	Kirloskar layout 4 th Main						
	LHS	1	30.00	0.90	0.15	4.05	
		1	30.00	0.90	0.15	4.05	
		1	30.00	0.90	0.15	4.05	
		1	18.50	0.90	0.15	2.50	
	30 th Cross RHS	1	30.00	0.90	0.15	4.05	
		1	30.00	0.90	0.15	4.05	
		1	19.00	0.90	0.15	2.57	
	3 rd Main LHS	1	30.00	0.90	0.15	4.05	
		1	30.00	0.90	0.15	4.05	
		1	12.00	0.90	0.15	1.62	
	Kirloskar layout Nursery park						
	3 rd Main RHS	1	30.00	0.90	0.15	4.05	
		1	13.00	0.90	0.15	1.76	
	24 th Cross	1	30.00	0.90	0.15	4.05	
		1	20.00	0.90	0.15	2.70	
	25 th Cross	1	30.00	0.90	0.15	4.05	
		1	30.00	0.90	0.15	4.05	
		1	7.80	0.90	0.15	1.05	
	Kirloskar layout park Part-3						
	5 th Cross LHS	1	30.00	0.90	0.15	4.05	
		1	30.00	0.90	0.15	4.05	
	2 nd main RHS	1	30.00	0.90	0.15	4.05	
		1	1.30	0.90	0.15	0.18	
	6 th Cross LHS	1	30.00	0.90	0.15	4.05	
		1	0.70	0.90	0.15	0.09	
	7 th Cross RHS	1	30.00	0.90	0.15	4.05	
		1	30.00	0.90	0.15	4.05	
		1	2.00	0.90	0.15	0.27	
	Kirloskar layout park Part-4						
	3 rd Main LHS	1	30.00	0.90	0.15	4.05	
		1	2.60	0.90	0.15	0.35	
	13 th Cross RHS	1	30.00	0.90	0.15	4.05	
		1	12.20	0.90	0.15	1.65	
	12 th Cross LHS	1	30.00	0.90	0.15	4.05	
		1	15.00	0.90	0.15	2.03	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

NEWZEN CONSULTANTS Bangalore

Scanned with OKEN Scanner

14 th Cross RHS	1	30.00	0.90	0.15	4.05	
	1	5.00	0.90	0.15	0.68	
Hesaragatta Main Road park						
3 rd Main MEI Layout	1	30.00	0.90	0.15	4.05	
	1	30.00	0.90	0.15	4.05	
	1	30.00	0.90	0.15	4.05	
	1	30.00	0.90	0.15	4.05	
	1	8.00	0.90	0.15	1.08	
2 nd Main Kirloskar Layout park	1	26.00	0.90	0.15	3.51	
	1	25.20	0.90	0.15	3.40	
	1	25.60	0.90	0.15	3.46	
	1	30.00	0.90	0.15	4.05	
	1	30.00	0.90	0.15	4.05	
	1	30.00	0.90	0.15	4.05	
	1	18.60	0.90	0.15	2.51	
	1	26.00	0.90	0.15	3.51	
BBMP Back Side Park	1	30.00	0.90	0.15	4.05	
	1	29.00	0.90	0.15	3.92	
Sidedahalli park	1	24.00	0.90	0.15	3.24	
	1	30.00	0.90	0.15	4.05	
	1	24.00	0.90	0.15	3.24	
Culverts						
4 th cross	1	7.50	1.50	0.15	1.69	
7 th Cross	1	7.50	1.50	0.15	1.69	
8 th Cross	1	7.50	1.50	0.15	1.69	
9 th Cross	1	7.50	1.50	0.15	1.69	
10 th Cross	1	8.00	1.50	0.15	1.80	
Near Sidedahalli Park	1	7.50	1.50	0.15	1.69	
	1	6.70	1.50	0.15	1.51	
For Side walls						
Kirloskar layout 4th Main						
LHS	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	18.50	0.15	0.60	3.33	
30 th Cross RHS	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	19.00	0.15	0.60	3.42	
3 rd Main LHS	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	12.00	0.15	0.60	2.16	
Kirloskar layout Nursery park						
3 rd Main RHS	2	30.00	0.15	0.60	5.40	
	2	13.00	0.15	0.60	2.34	
24 th Cross	2	30.00	0.15	0.60	5.40	
	2	20.00	0.15	0.60	3.60	
25 th Cross	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	7.80	0.15	0.60	1.40	
Kirloskar layout park Part-3						
6 th Cross LHS	2	30.00	0.15	0.60	5.40	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

NEWZEN CONSULTANTS Bangalore

Scanned with OKEN Scanner

2 nd main RHS	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	1.30	0.15	0.60	0.23	
6 th Cross LHS	2	30.00	0.15	0.60	5.40	
	2	0.70	0.15	0.60	0.13	
7 th Cross RHS	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	2.00	0.15	0.60	0.36	
Kirloskar layout park Part-4						
3 rd Main LHS	2	30.00	0.15	0.60	5.40	
	2	2.60	0.15	0.60	0.47	
13 th Cross RHS	2	30.00	0.15	0.60	5.40	
	2	12.20	0.15	0.60	2.20	
12 th Cross LHS	2	30.00	0.15	0.60	5.40	
	2	15.00	0.15	0.60	2.70	
14 th Cross RHS	2	30.00	0.15	0.60	5.40	
	2	5.00	0.15	0.60	0.90	
Hesaragatta Main Road park						
3 rd Main MEI Layout	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	8.00	0.15	0.60	1.44	
2 nd Main Kirloskar Layout park	2	26.00	0.15	0.60	4.68	
	2	25.20	0.15	0.60	4.54	
	2	25.60	0.15	0.60	4.61	
	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	30.00	0.15	0.60	5.40	
	2	18.60	0.15	0.60	3.35	
	2	26.00	0.15	0.60	4.68	
BBMP Park Side Park	2	30.00	0.15	0.60	5.40	
	2	29.00	0.15	0.60	5.22	
Sidedahalli park	2	24.00	0.15	1.00	7.20	
	2	30.00	0.15	0.60	5.40	
	2	24.00	0.15	0.60	4.32	
Culverts						
4 th cross	2	7.50	0.30	0.70	3.15	
7 th Cross	2	7.50	0.30	0.70	3.15	
8 th Cross	2	7.50	0.30	0.70	3.15	
9 th Cross	2	7.50	0.30	0.70	3.15	
10 th Cross	2	8.00	0.30	0.70	3.36	
Near Sidedahalli Park	2	7.50	0.30	0.70	3.15	
	2	6.70	0.30	0.70	2.81	
For Ramps of Culverts						
4 th cross	2	7.50	0.50	0.15	1.13	
7 th Cross	2	7.50	0.45	0.15	1.01	
8 th Cross	2	7.50	0.60	0.15	1.35	
9 th Cross	2	7.50	0.45	0.15	1.01	
10 th Cross	2	8.00	0.60	0.15	1.44	
Near Sidedahalli Park	2	7.50	0.45	0.15	1.01	

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP Bangalore

NEWZEN CONSULTANTS
Bangalore

Scanned with OKEN Scanner

For Kerb	2	6.70	0.45	0.15	0.90	
Kirloskar layout 4 th Main						
LHS	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
	1	18.50	0.20	0.10	0.37	
30 th Cross RHS	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
	1	19.00	0.20	0.10	0.38	
3 rd Main LHS	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
	1	12.00	0.20	0.10	0.24	
Kirloskar layout Nursery park						
3 rd Main RHS	1	30.00	0.20	0.10	0.60	
	1	13.00	0.20	0.10	0.26	
24 th Cross	1	30.00	0.20	0.10	0.60	
	1	20.00	0.20	0.10	0.40	
25 th Cross	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
	1	7.80	0.20	0.10	0.16	
Kirloskar layout park Part-3						
6 th Cross LHS	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
2 nd main RHS	1	30.00	0.20	0.10	0.60	
	1	1.30	0.20	0.10	0.03	
6 th Cross LHS	1	30.00	0.20	0.10	0.60	
	1	0.70	0.20	0.10	0.02	
7 th Cross RHS	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
	1	2.00	0.20	0.10	0.04	
Kirloskar layout park Part-4						
3rd Main LHS	1	30.00	0.20	0.10	0.60	
	1	2.60	0.20	0.10	0.05	
13 th Cross RHS	1	30.00	0.20	0.10	0.60	
	1	12.20	0.20	0.10	0.24	
12 th Cross LHS	1	30.00	0.20	0.10	0.60	
	1	15.00	0.20	0.10	0.30	
14 th Cross RHS	1	30.00	0.20	0.10	0.60	
	1	5.00	0.20	0.10	0.10	
Hesaragatta Main Road park						
3 rd Main MEI Layout	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	
	1	8.00	0.20	0.10	0.16	
2 nd Main Kirloskar Layout park	1	26.00	0.20	0.10	0.52	
	1	25.20	0.20	0.10	0.50	
	1	25.60	0.20	0.10	0.51	
	1	30.00	0.20	0.10	0.60	
	1	30.00	0.20	0.10	0.60	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

NEWZEN

Scanned with OKEN Scanner

	1	30.00	0.20	0.10	0.60	
	1	18.60	0.20	0.10	0.37	
	1	26.00	0.20	0.10	0.52	
			Total Quantity		455.56	Cum
			Payable Quantity		455.51	Cum

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

NEWZEN CONSULTANT Bangalore

Assistant Engineer
Project

9/3/23

29/4/23

Assistant Executive Engineer
Project division

29/4/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with OKEN Scanner